



11TH MEETING OF THE BUILDING AND WORKS COMMITTEE

TIME, DATE & DAY: 11:00 AM, 12TH AUGUST 2024, MONDAY AT IIIT PUNE

[THROUGH HYBRID (ONLINE/OFFLINE) MODE]

Following members were present in the meeting: -

S. No.	Name	Designation
1	Dr. Omprakash G. Kakde, Director IIIT Pune	Chairperson
2	Dr. D.V. Jadhav Joint Director, DTE Regional Office, Pune	Member
3	Shri Ajay Gadiya Chief Operating Officer, MahaIT Mumbai	Member
4	Prof. K.K. Pathak Professor, IIT BHU Varanshi	Member
5	Prof. Sanjeev Singh Professor, SPA Bhopal	Member
6	Shri Suresh Dhunde Advisor (Civil), IIIT Pune	Invitee
7	Shri Hitesh Kejriwal Superintendent Engineer, CPWD Pune	Invitee
8	Shri Varad Salke Executive Engineer (Civil), CPWD Pune	Invitee
9	Shri Naresh Garg Executive Engineer (Elect), CPWD Pune	Invitee
10	Dr. Mukesh Nandanwar, Registrar, IIIT Pune	Secretary

Prof. Deepankar Choudhary, Professor, IIT Bombay could not attend the meeting due to his preoccupation and was allowed leave of absence.

At the outset, Chairperson, BWC extended hearty welcome to all the present members in the meeting. With the permission of the Chairperson, Shri Suresh Dhunde, Advisor (Civil), IIIT Pune presented the agenda items sequentially in the meeting, which were individually deliberated and following resolutions were taken.

DETAILS OF AGENDA AND RESOLUTION OF THE B&WC

S. No.	Minutes & Description
11.1	Confirmation of the Minutes of 9 th meeting of B&WC. Resolution: <i>The minutes of the 9th meeting of BWC are confirmed.</i>
11.2	Action Taken Report on the minutes of the 9 th meeting of B&WC.

	Resolution: <i>The B&WC noted the action taken report on the minutes of 9th meeting of B&WC.</i>
11.3	Confirmation of the Minutes of 10th meeting of B&WC. Resolution: <i>The minutes of the 10th meeting of BWC of IIIT Pune are confirmed.</i>
11.4	Action Taken Report on the minutes of the 10th meeting of B&WC. Resolution: <i>The B&WC noted the action taken report on the minutes of 10th meeting of B&WC.</i>
11.5	POINTS FOR DISCUSSION
11.5.1	To consider and approve for purchasing of furniture for Phase-1 work buildings. While communicating approval of PE of Phase-1 work to CPWD, it was decided that the work of Furniture will be done by Institute. In this connection a committee consisting of Faculty and Advisor was constituted under chairmanship of Registrar. The committee had several rounds of meetings and visited IIIT Nagpur in this regard. The last meeting had been held on 25.07.2024. In this meeting the type of furniture, their broad specifications, quantity required, and approximate cost has been calculated and recommended for sanction. Minutes of meeting are placed. Resolution: <i>The B&WC deliberated on the agenda and recommended it to the FC and BoG for approval.</i>
11.5.2	To consider and approve covering the open courtyard of Academic building. In the drawing for Academic building, the central courtyard is kept open. It is found that if this is kept open, rainwater will enter the corridors and may also damage wooden doors etc. Also, if the courtyard is covered, the space can be utilized for various purposes any time throughout the year. It will also eliminate the problem of draining out of rainwater. In this regard a meeting was held with CPWD Engineers on 29.07.2024 and 30.07.2024. In this meeting it is decided that IIIT Pune will bear the cost of covering of central open courtyard. CPWD Pune prepared an Estimate for covering of central courtyard (Unit-III) vide estimate no.33/EE/PUNE-II/2024-25 amounting to Rs 96,42,000/- based on DSR 2023. The Minutes of the meeting held on 29.07.2024 and 30.07.2024 and Estimate is placed. Resolution: <i>The B&WC deliberated on the agenda and recommended it to the FC and BoG for approval.</i>
11.5.3	To consider and approve Installation of Solar water heaters on roof top of Hostels. In phase-1 work being executed by CPWD, there is provision for hot water pipelines and the work is in progress. But there is no provision of Solar water heaters on roof top of Hostels and Housing. To have solar water heaters, EE CPWD Pune was requested to prepare an estimate. EE CPWD Pune has prepared and submitted an estimate for the same for an amount of Rs 71,90,752/- vide his letter no.2260 Dated 22.12.23. It is proposed that this work be executed by the Institute through contract. The estimate is placed. Resolution: <i>The B&WC deliberated on the agenda and recommended it to the FC and BoG for approval.</i>

11.5.4	To consider and approve 2 Nos. deep tube wells. As per the award of work on EPC mode by CPWD, Arrangement of water supply is to be done by the agency. CPWD has approached MIDC Talegaon Chakan, Pune for water supply through their water supply system. It is reported that it may be approved in a month. However, in case MIDC fails to supply water due to break-down of their WTP or due to any other reason, it is advisable to have an alternative source of water by way of having deep tube wells. To know the availability of underground water, Central Ground Water Board (CGWB) Nagpur was approached. CGWB conducted the geographical survey and as per their recommendation the points for drilling have been decided. An estimate for Providing 2 nos. bore wells has been prepared for Rs 7,44,624/- based on DSR 2023. The cost of submersible pump is based on market rates. This work is proposed to be done contractually by the Institute. Estimate and CGWB recommendation is placed. Resolution: <i>The B&WC accepted report of CGWB and recommended it to the FC and BoG for approval.</i>
11.5.5	To consider and approve Shifting of location of Sewage Treatment Plant (STP). It is noted that earlier location of the STP was shown between Girl's hostel and Boys Hostel-1. The reduced level at the said location is 621.70m. However, after award of work, during design phase, EPC contractor proposed the STP location between Boys Hostel-1 and Boys Hostel-2 where reduced level is 616.00m which is lower than earlier location. As the proposed location was lower than the earlier location and natural gradient was available at this location, CPWD approved this location. CPWD has shifted this location between Boys hostel-1 and Boys hostel-2. Justification for this is explained by EE CPWD Pune is attached. Resolution: <i>The B&WC deliberated and recommends the above agenda with suggestions that a thick plantation be developed around STP.</i>
11.5.6	To consider and approve of Over Head Tank (OHT). As per approved drawings, inze type OHT is to be constructed. EE CPWD vide his letter no.880- ऋ Dated 27.04.2024 has informed that skilled workmanship for construction of inze type of OHT is not available in the market. Also, the hostels under construction has been designed for an additional two floors. Upon their construction, the building will be higher than the OHT, gravity water flow is not possible and therefore requested for omission of OHT. This will also save the cost of OHT i.e. Rs.35.00 Lakh. EE CPWD's letter and drawing of tank is placed. Resolution: <i>The B&WC deliberated and approved the above agenda.</i>
11.5.7	To consider and approve the testing of water being supplied by MIDC.

	It is proposed to receive water supply from MIDC. For this purpose, CPWD Pune got the MIDC water tested to ensure its quality. It is observed from the report that all the parameters are within the acceptable limits of the IS code. This water can be used directly without any treatment. In view of the above, Centralized Water Treatment Plant (WTP) is not required. Resolution: <i>The B&WC deliberated and approved the above agenda.</i>
11.6	RATIFICATION ITEMS
	NIL
11.7	REPORTING ITEMS
11.7.1	Extension of time for the construction of the permanent campus of Phase-I. As per the agreement the date of commencement and completion of Phase-1 work were 18.09.2022 and 17.06.2024 respectively. Since the work could not be completed in time by CPWD and they had demand to additional time for completion work till 31st December 2024. Therefore, this agenda was circulated to BWC members by circulation, Which has been approved by BWC on 18.07.2024. Resolution: <i>The B&WC noted this agenda item.</i>
11.7.2	Present Status of Construction of Permanent Campus (Phase-1). Present Status of Construction of permanent Campus (Phase I) is as below: – 1. Physical= 60.00 % 2. Financial=40.79 % Form-65 indicating deposits and expenditure, for the month of July 2024 as sent by the EE CPWD Pune is placed. Further details through ppt/video to be presented by the EE PCD-1 CPWD Pune during meeting. Resolution: <i>The B&WC noted these following points:</i> 1. <i>The progress as explained by SE and EE of CPWD Pune was deliberated. The committee expressed concern over delay in many works like Electrical works, Plumbing works, Doors and windows, installation of Lifts, VRF system of Air conditioning, Development works and Horticulture works.</i> 2. <i>It was also brought to the knowledge of CPWD Engineers that based on commitment by CPWD to complete the work by 31st December 2024, The Institute has committed to the MoE New Delhi that the work will be completed by 31st December 2024.</i>
11.8	Any other item with the permission of the chair
	NIL