



भारतीय सूचना प्रौद्योगिकी संस्थान, पुणे

Indian Institute of Information Technology, Pune

(An Institute of National Importance by an Act of Parliament)

Survey No. 9/1/3, Ambegaon Budruk, Sinhgad Institute Road, Pune-411 041)

Minutes of the 8th Meeting of Building and Works Committee held on 07th February 2023 (TUESDAY) at 1200 HRS, through hybrid mode (Online/Offline)

Following members were present in the meeting:-

1.	Dr. Omprakash G. Kakde, Director, IIIT Pune	Chairperson
2.	Prof. Deepankar Choudhary, HoD, Dept. of Civil Engineering, IIT, Bombay	Member
3.	Prof. K.K. Pathak, Dept. of Civil Engineering, IIT BHU	Member
4.	Prof. Sanjeev Singh, Head-Dept. of Architecture, Bhopal	Member
5.	Prof. Ritu Tiwari, Professor & Dean, IIIT Pune	Member
6.	Shri Mayank Saxena, Executive Engineer, CPWD	Special Invitee
7.	Shri Naresh Garg, Executive Engineer (Electrical), CPWD	Special Invitee
8.	Shri. Hari Narayan Sahu, Registrar, IIIT Pune	Member Secretary
9.	Shri Suresh Dhunde, Advisor	Invitee

Shri. Vivekanand M Ghare, Additional Chief Technology Officer (GIS), Maha-IT, Mumbai couldn't attend the meeting due to preoccupation and he was allowed leave of absence.

At the outset, Chairperson, Building and Works Committee extended hearty welcome to all the members specifically the external members of the Building and Works Committee. With the permission of the Chairperson, Registrar, IIIT Pune presented the agenda items sequentially in the meeting, which were individually deliberated and following resolution were taken.

M. B. Bahu

DETAILS OF AGENDA ITEMS AND RESOLUTION OF THE B&WC

Item No.	Agenda Item & Description
8.1.1	Confirmation of the Minutes of the 7th meeting of B&WC: Minutes of the 7th meeting of BWC were circulated vide No. IIT/Pune/BWC-7/2022/3484 Dated 15-04-2022, was presented as Appendix-8.1.1 <u>Resolution:</u> The minutes of the 7th B&WC, held on 15th April, 2022 as given at Appendix-8.1.1 are confirmed.
8.1.2	Action Taken Report on the decisions taken during the 7th meeting of the B&WC. ATR on the decisions taken during the 7th meeting of the B&WC comprises mainly of the following: Tendering and award of Phase-1 work: For work of Phase-1, Tenders were floated on 01-06-2022 and the work awarded on 08-09-2022 for a total value of Rs.104,48,65,558/- which is 13% below of estimated cost of Rs.120,09,94,894/- . Work is scheduled to be completed by 17-06-2024. Copy of letter of acceptance and Award of work was presented as Appendix-8.1.2(a) The work of Construction of village side road along compound wall: The work of Construction of village side road along compound wall could not be commenced because of non-cooperation by the villagers. This is described in detail in the ATR and was presented as Appendix-8.1.2(b) <u>Resolution:</u> B&WC noted the Action Taken Report on the minutes of the 7th meeting of the B&WC, held on April 2022. It was advised that the Institute should continue the correspondence with District revenue officers for land re-demarcation.
8.1.3	Present Status of Construction of Permanent Campus (Phase I) Present Status of Construction of permanent Campus (Phase I) is as under. • Drawings have been submitted to the approving authority (PMRDA). • Structural drawings submitted to IIT Delhi. • Earthwork in excavation in foundation for Academic building, Boys hostel-1 and 2, Girls hostel, Staff houses and Director's residence complete. Footing works are in progress. • Structural drawings for Academic building approved by IIT Delhi. Based on approved details, reinforcement work and RCC footing work is in progress. • RMC plant installed at worksite.

M. Bah

Resolution:

The B& WC noted the present status of construction.

8.2 POINTS FOR DISCUSSION**8.2.1 To ratify the modifications in Master plan.**

- **Shifting of Academic building by 50 mtr:**

After giving layout of Academic building at site, It was pointed out that there is a level difference of 5-6 mtr. from one end to another end of Academic building. If the building is constructed at this location, following works will have to be done:-

- a) Need to make a stilt floor in the low area which will result in additional financial impact.
- b) Need to give a step inside of the building but it will distort the original elevation.

To overcome above issues, The EE CPWD Pune vide his letter no.2134-18 Dated: 12-10-2022 has recommended that the Academic building may be shifted by 50 mtr. towards Zilla Parishad School.

- **Providing a 23mtr. Buffer zone along MIDC boundary:**

Pune Metropolitan Region Development Authority (PMRDA) is the approving authority for construction of buildings. The Master plan along with other drawings was submitted by EE CPWD PCD-1 Pune to PMRDA for approval. PMRDA vide their letter no.647 Dated 02-06-2022 raised observations and asked for compliance. As per point no.11 of PMRDA letter Dated 02-06-2022, a 23mtr. wide buffer zone should be left along boundary line of MIDC.

Taking in to account above 2 issues, EE CPWD modified the original Master plan with following changes and vide his letter no.2134 Dated 12-10-2022 recommended for approval:-


- i) The Academic building along with East and West cafe has been shifted towards ZP School by 50 mtr.
- ii) A 23mtr.buffer zone considered along MIDC land boundary .
- iii) Administrative building and Guest house(proposed in Phase-II) are shifted from left side to right side of the Academic building.
- iv) Director bungalow has been shifted by approx.10 mtr.
- v) OHT has been shifted by approx.10 mtr.

Master plan with above changes was approved on 16-10-2022, signed and handed over to EE CPWD for further necessary action.

- **D.P. road proposed by PMRDA passing through the plot:**

A public road (carriage way 4 to 5 mtr.) is passing through the plot. This was shown on master plan. EE CPWD Pune vide his letter no.2504-H Dated 06-12-2022 informed that PMRDA has asked to demarcate the D.P. road passing through the plot. Accordingly the revised master plan showing road as proposed by the PMRDA was submitted by EE PCD-1 CPWD Pune for approval. As it was observation of PMRDA (Approving authority) and recommended by EE CPWD, the master plan with D.P. Road proposed

	by PMRDA passing through plot has been approved on 08-12-2022, signed and handed over to EE CPWD for further necessary action. Original site plan and modified site plan was presented as Appendix-8.2.1 <u>Resolution:</u> The B&WC deliberated and ratified the approvals accorded by the Chairman.
8.2.2	To ratify the modification in drawings of Boys Hostel-2. The E.E. CPWD Pune vide his letter no.54(4013)/ -1/2022/2566- Dated 14-12-2022 informed that Boys Hostel-II drawings needs some modifications as per prevailing site conditions. It is further stated that the existing ground contours will create problems of drainage, ventilation etc in lower G.F.-II at the rear side of building and recommended that these problems will be resolved if the rear side is lifted by one floor. It is also stated that by doing so, lift/staircase lobby of lower G.F-II will be eliminated and will save approximately Rs.16.13 lakh. To illustrate this in detail, a VC was held on 14-12-2022. In this meeting Executive Engineer PCD-1 CPWD Pune explained the issue in detail. The modifications suggested were agreed. The modified drawings was presented as Appendix-8.2.2 <u>Resolution:</u> The B&WC ratified the approvals accorded by the Chairman.
8.2.3	To ratify the modification in the Architectural drawings: The E.E. CPWD Pune vide his letter no.23 (392)/ पुणे-I/2023/11-हि Dated 03-01-2023 submitted Architectural drawings for approval. When compared with original approved drawings, some changes in location of RCC columns were noticed. To clarify this the EE CPWD vide his letter no. 23(392)/ पुणे-I/2023/78-हि Dated 09-01-2023 informed that columns/RCC wall positions are added as per actual structural drawings. Hence these drawings were approved on 09-01-2023, signed and handed over to the EE CPWD for further necessary action. Drawings were presented as Appendix-8.2.3 <u>Resolution:</u> The B&WC ratified the approvals accorded by the Chairman. It was advised that CPWD should submit structural drawings approved by IIIT Delhi to the Institute for records.
8.3	REPORTING ITEMS
8.3.1	Award of Phase-1 work: Tenders for phase-1 works were floated on 01-06-2022 and the work awarded on 08-09-2022 for a total value of Rs.104,48,65,558/- which is 13%below of estimated cost of Rs.120,09,94,894/- As per schedule, this work is to be completed by 17-06-2024. Copy of letter of acceptance and Award of work was presented as Appendix-8.1.2.



	This work includes construction of Academic building, 2No.s Boys hostels, 1No. Girls hostel, Staff housing, Director's residence, other service blocks, Civil, Electrical and Mechanical development and Bulk services, structural and detailed designing of MEP services, and execution of all buildings. Development works like, UG sump, STP, OHT, Roads, Footpaths, Sewerage, Water distribution system, Drainage system, Rain water harvesting, Landscaping/Horticulture, HVAC, HT cable laying, Sub-station, DG set, CCTV, FAS and FFS, Street lights, UPS etc. on Engineering, Procurement and Construction(EPC) basis. <u>Resolution:</u> Noted.
8.3.2	Work program as submitted by the EE CPWD Pune. EE CPWD Pune vide his letter no. 23(392)/IIT/2022/2584 Dated 16-12-2022 submitted Work Program (Time line for phase-1 work). This was presented as Appendix-8.3.2 <u>Resolution:</u> Noted.
8.3.3	Deposit of first and second installment for phase-1 works to CPWD Pune. Executive Engineer, CPWD Pune vide his letter no.1468- Dated 15-07-2022 demanded 10% of estimated value ie Rs.12.60 Cr. as 1st installment. This has been deposited on 08-08-2022. Vide his letter no.2084- Dated 04-10-2022 EE CPWD submitted quarterly anticipated funds requirement. As per this Rs. 15.00 Cr. was demanded for the period of January 2023 to March 2023. The same has been approved and processed for payment on 02-01-2023. Details were presented as Appendix-8.3.3 <u>Resolution:</u> Noted.
8.3.4	Fore closure of compound wall work: Compound wall work was awarded by EE CPWD Pune vide W.O. No.1885 Dated 30-09-2019 for an amount of Rs.2,44,04,847.00. Work in North side, West side and South side is complete. But in East side the work is repeatedly obstructed by the villagers. This matter has been brought in the knowledge of Collector Pune many a times. SDO(Maval and Mulshi) had visited work site twice. Sorted out the problems of villagers. But in spite of this villagers obstructed the work. Last the matter was brought to the notice of the Collector Pune vide letter no.3575 Dated 27-05-2022(Copy attached). Ultimately this work is foreclosed by EE CPWD Pune vide his letter no.1388 Dated 04-07-2022. (Copy attached). Approximate value of work done is Rs.1, 60, 00,000/-(Final bill to be paid). Details were presented as Appendix-8.3.4 <u>Resolution:</u> Noted.

M. Balu

8.4

Any other point(s) with the permission of the Chairperson.

- It was advised that CPWD's dedicated team of Engineers must be available daily at the work site and the work progress to be recorded and monitored on weekly basis.
- It was also advised that documents be maintained properly, on Quality Assurance (QA).
- Efforts to be made for third party QA. The works have been awarded by CPWD on EPC mode tender.
- CPWD should submit the physical and financial progress of works in value as well as in percentage by 5th of every month till completion of the work.
- Executive Engineer informed that external finish is of textured plaster of brick pattern. The committee advised to prepare a sample patch and get it approved before taking up such work in the buildings.

In the absence of any other points for discussions, the meeting concluded with vote of thanks to the chair.

The chairperson thanked to all the members for their active participation.


(Hari Narayan Sahu)
Secretary, B&WC & Registrar
(M) – 8275065944

Encl: As above
