



भारतीय सूचना प्रौद्योगिकी संस्थान, पुणे

Indian Institute of Information Technology, Pune

1ST MEETING OF BUILDING & WORKS COMMITTEE

1st meeting of BWC of IIITP was held on 10th August 2019 at COEP, Pune.

In this meeting following were present:-

S.no	Name	Designation
1	Dr. Anupam Shukla	Director IIIT Pune
2	Prof K K Pathak	Deptt. of Civil Engg. IIT(BHU) Varanasi – 221005
3	Prof Sanjeev Singh	Head, Deptt of Architecture SPA Neelbad Road, Bhauri, Bhopal- 462030
4	Shri B G Birajdar	Deptt of Civil Engg. CoE Shivajinagar, Pune-411005
5	Shri Anil Kumar Jain	Former DG, CPWD Plot F-21-C, Sector 50 NOIDA
6	Shri S Ramanujam	Member, BWC (IITD/IIT Ropar/IIT Tirupati) (Via video call)
7	Shri Niranjan Singh	Former C E, CPWD A-3/201, Nirmal Chhaya Tower VIP Road, SAS Nagar, Zirakpur 140603.
8	Prof Neeraj Gupta	Deptt of Architecture Central University of Rajasthan 424, Sector 7, Malviya Nagar Jaipur - 302017
9	Prof Rajesh K Tripathi	Deptt of Civil Engg NIT Raipur (C.G.)
10	Prof. S.N. Sapali	Registrar, IIIT Pune
11	Shri Suresh Dhunde	Adviser, IIIT Pune
12	Er. R.S. Verma	EE CPWD, Pune central division, Mukund Nagar Pune.

Mr. S.L. Ganeshkar C.E. MSSEDCL and Shri C.P. Jawale SE PMRDA, Akurdi- Pune were preoccupied hence they could not attend the meeting.

Dr. Anupam Shukla, Director IIITP and Chairman of BWC welcomed all present and as per agenda schedule, proceeded to site for campus at Village Nanoli, Taluka : Maval, Pune.

At campus site all present persons planted trees and had a visit of site along existing road passing through allotted land. GAIL pipeline lies in the Southern side of land.

After site visit, meeting was held at COEP. Pune.

The agenda of meeting was read out by Adviser and item wise detailed discussion was held.

Following are the decisions/comments etc.

Item no. 1: Items for consideration

Item 1.1: Land to be spared for construction of road for villagers. and

Item 1.2: Land to be spared for GAIL pipeline.

During discussion it was informed that these items already taken up in 3rd meeting of BoG of IIITP. Thus item 1.1 and 1.2 placed for consideration is withdrawn and the decision of BoG was placed for information of BWC.

The BWC noted the decision of the board and suggested that the institute follows up the matter with the State Government Authorities.

Item 1.3: Numbers of students for preparing Master plan.

The DPR of the Institute envisages intake of 900- 100 and overall strength of 3500-4000 students in ten years' time.

The master plan preparation must be done keeping in view the higher number of 4000 students.

Item 1.4: Infrastructure required and built-up areas as per the present intake of students.

After discussion, committee found that taking into consideration the financial limits of Rs.128.00 Crores in the first phase priority should be given to the academic buildings and Student's Hostels. Accordingly, committee approved the following:

- i) Construction of Hostel buildings in a modular manner to accommodate 300 boys and 100 girls. Along with this Dining Halls, Common Rooms, Rooms for House Keeping, Caretaker and Wardens' accommodation, Visitor's room, medical room, meditation hall, gymnasium and all other facilities as required for an institution of National importance's hostel must be developed. *It was observed by the committee members that it may be possible to develop this accommodation in about 10000 sq. meters of built-up area.*
- ii) Construction of Academic and Administrative block(s) approximate built up area to be about 18500 sq meters.
Details of calculation done during the meeting are attached. These could be fine-tuned as conceptual details are worked out.
- iii) Houses for Director, faculty and essential staff – plinth area 1750 Sq.m.
- iv) Miscellaneous buildings like Guest house, ESS, services etc. – 750 sq m
Matter will have to be reviewed after tentative architectural details are available.

Note:- EE CPWD is advised to immediately take necessary action as per the EPC Mode 2 and accordingly take up task of preparation of (1) preliminary estimates as per above including estimates for external development; (2) the RFP for appointment of the Consultants for developing campus master plan, comprehensive architectural and engineering designs, drawings and details for all building works, external development, services, utilities etc. This must be submitted to the Institute as early as possible for approval of the BWC.

Item 1.5: Payment of Rs. 36 Lakh to CPWD.

Rs. 36 lakh is proposed to be paid to CPWD for Enabling cost estimate for pre-construction activities
..... ***Agreed.***

Item no. 2: Matter for Information.

Item 2.1: MoU between IIITP and CPWD

Copy has been seen by all members.

Item no. 3: Any other items with permission on the Chair:

- i) *Estimate submitted by CPWD amounting to Rs.298.61 lakh for balance work of compound wall was placed before BWC. BWC approved the estimate and authorizes CPWD to execute the work with a condition that total expenditure should be within Rs. 298.61 lakh and that **the CC coping be replaced by RCC coping.***

Note:- EE CPWD should enhance progress of boundary wall work awarded earlier and take necessary action for balance work of compound wall so that total work is completed by Dec.2019 and within estimated amount of Rs.298.61 Lakh.

- ii) The Office Memorandum circulated by Director General CPWD New Delhi vide no. DG/MAN/Misc./26 Dated 24.05.2019 was discussed. *Committee suggests that the EPC mode II is most suitable for IIITP and CPWD should adopt the same for execution of works of IIITP.*
- iii) *Committee agreed to leave a 10 feet wide patch of land along periphery (as shown in the attached plan) to be used by villagers as approach road to a temple on mountain.*
- iv) During the BWC Meeting, the requirement of constituting a Project Progress Monitoring Committee (PPMC) comprising of experts from civil, MEP services, and architect was considered essential. Chairman BWC decided that: the committee shall meet frequently as per site requirements and discuss the various issues with all the stakeholders and submit report to Director, IIIT Pune.

The following names were suggested to be included in the above PPMC.

1. Civil: Niranjana Singh
2. MEP: Shri A. K. Jain.
3. Architect; Prof. Neeraj Gupta
- 4) Prof. K.K.Pathak
- 5) Prof. Rajesh K. Tripathi

On any occasion, a minimum of 2 members should be present for review of the progress.

- v) Buildings Hired for running the Institute.:

The Committee members were apprised of all buildings hired for Institute on rent basis. For academic and hostel purpose buildings were hired through open tendering process with due approval by Chairman BoG, the same shall be put up before the BoG in next meeting.

As per the minutes of 3rd meeting of BoG held on 26.02.2019, we were permitted to hire 3-4 guest houses for visiting faculty and other guests visiting the Institute. Accordingly, as per present need, we hired two furnished flats one 3BHK and one 2BHK for this purpose.

Besides this the present campus where hostel is located is not having the compound wall and proper security for the girls. Further it was also observed that girls and boys have common hostel. Accordingly, from security purpose the facility of girl's hostel was needed on urgent basis due to which we had to hire 7 numbers of flats to accommodate approximately 42 numbers of girl students. Few flats are semi furnished, and others are not furnished. Keeping in view the urgent need of the Institute the committee ratified the action taken by the Institute.

The summary of such buildings along with rent details is attached.

Item no. 4: Date of the next BWC meeting.

Will be decided later on.

With this the meeting ended with thanks to all by the Chairman of the committee. Members passed a Vote of Thanks to the Chair.