



भारतीय सूचना प्रौद्योगिकी संस्थान, पुणे

Indian Institute of Information Technology, Pune

2ND MEETING OF BUILDING & WORKS COMMITTEE

The 2nd meeting of BWC of IIIT Pune was held on 22nd August 2020 through Video conference. The agenda for meeting was circulated by emails to all participants. The meeting was attended by following :-

S. No	Name		Designation
1	Dr. Anupam Shukla	Chairman	Director IIIT Pune
2	Prof K K Pathak	Member	Dept. Of Civil Engg. IIT(BHU) Varanasi – 221005
3	Prof Sanjeev Singh	Member	Head, Deptt of Architecture SPA Neelbad Road, Bhauri, Bhopal- 462030
4	Shri Anil Kumar Jain	Member	Former DG, CPWD Plot F-21-C, Sector 50 NOIDA
5	Shri S Ramanujam	Member	Member, BWC (IITD/IIT Ropar/IIT Tirupati)
6	Shri Niranjan Singh	Member	Former C E, CPWD A-3/201, Nirmal Chhaya Tower VIP Road, SAS Nagar, Mohali (Punjab)
7	Prof Neeraj Gupta	Member	Deptt of Architecture Central University of Rajasthan424, Sector 7, Malviya Nagar Jaipur - 302017
8	Prof Rajesh K Tripathi	Member	Deptt of Civil Engg N IT Raipur (M.P.)
9	Shri S.H. Dhunde	Convener	Adviser, IIIT Pune
10	Shri Uday Chogale	Invitee	S.E. PCC CPWD Pune
11	Shri S.K. Prasad	Invitee	EE PD CPWD Pune

Meeting started at scheduled time of 11am with welcome to all by Dr.Anupam Shukla, Chairman. Agenda of the meeting was read by Shri Suresh Dhunde, convener. Item wise discussion was held in detail. Following is item wise outcome of the meeting.:-

1) Acceptance of award of work for work of “Providing comprehensive consultancy services for preparation of concept plan, Architectural drawings for construction of new campus of IIIT Pune at village Nanoli Tarf, Pune,

SE CPWD Pune vide his letter no.54(891)/SE Pune/2020/884-hi Dated 13-08-2020 was put up. S.E. CPWD PCC Pune confirmed that the CPWD has followed laid down procedures and informed that they found M/S Design Action Goup, New Delhi as successful bidder for award of work. The BWC members had no comments over evaluation by CPWD and thus agreed to the recommendation of CPWD.

--Award of work done by cpwd is accepted.

2) Leaving a 20 feet wide land along East side boundary line of campus.: -

Demand of villagers was discussed. Committee found that the CFRI situated adjacent to our campus has already left 20ft wide land and to have continuity of the road from village to Temple, leaving of 20ft wide land along East side boundary may be accepted.

It is agreed for leaving 20 ft wide land along East boundary.

3) Leaving 15 met. wide land along GAIL Pipeline running along South side boundary of campus:

The contents of Development agreement of GAIL were discussed. Committee is of the opinion that this Development agreement is common for all over country and thus may be agreed.

During discussion it is found that earlier it was agreed to leave 18met. wide land along GAIL pipeline to enable public road diversion. From the plan of road diversion as submitted by SE PMRDA it is seen that the road will not be diverted along GAIL Pipeline but on the other side of campus. GAIL demand is based on their safety norms followed all over country. Hence committee agreed to leave 15 met wide land along GAIL Pipeline as shown in annexed plan.

The committee agreed to accept Development agreement and constructing compound wall 15 met away from gas pipe line.

4) Constructing compound wall around existing school of Zilla Parishad.:

Committee found that the Zilla Parishad school already exists within campus boundary. By constructing compound wall, School activities and Institute activities will not interfere in each other. Also, this can be termed as CSR activity. Hence may be accepted.

Approved to construct compound wall and barbed wire fencing around school.

5) Providing hostel accommodation for 900nos students.

SE CPWD PCC confirmed that buildings proposed in phase-1 can be completed earliest in 2022. By that time intake of students will be approx.900nos. Institute will need accommodation as well as space for academic purpose for 900nos students.

CPWD may be asked to construct hostel and space for academic purpose for 900 nos students.

6) Execution of buildings of phase-1:-

The schedule of completion of buildings as put up by SE PCC CPWD Pune was discussed and modified. Members insisted on reducing completion period. Time of completion of hostel and academic block be reduced to 18 months by adopting latest technology. A regular follow up of this will have to be ensured by Institute.

7) Any other issue with permission of Chairman.

a) Institute propose to come up with a proposal for construction of light weight buildings for Academic and Administrative use to reduce transit period and rent.

This matter was discussed with SE and EE of CPWD Pune. They are of the opinion that there is hardly 6 months difference in completion period of light weight temporary structures and permanent structures. But conversion/modifications in light weight/temporary structure will be difficult and may attract audit objection.

This matter was also placed for views of BWG members in the 2nd meeting of BWC on 22nd August 2020. BWC members are also of the opinions that construction of temporary /light weight structure will not be of much use. Also, that may not be matching with Image of reputation of IIT.

b) Progress of compound wall work (physical and financial)

c) Schedule period of completion of compound wall already expired on 14th August 2020. Likely date of completion now?

D) Search for new building on hire for Institute.: Institute is facing problems in present building on account of electric charges payment and continuous availability of power supply.:

Members agreed that the Director may be allowed to search and decide on acquiring another suitable building on hire for Institute

Meeting ended with thanks to all by the chair.