



भारतीय सूचना प्रौद्योगिकी संस्थान, पुणे

Indian Institute of Information Technology, Pune

(An Institute of National Importance by an Act of Parliament)
Survey No. 9/1/3, Ambegaon Budruk, Sinhagad Institute Road, Pune - 411041

भवन एवं निर्माण समिति की 9वीं बैठक का कार्यवृत्त

Minutes of the 9th meeting of B&WC

Following members attended the meeting:-

1	Dr. Omprakash G. Kakde Director IIIT Pune	Chairperson
2	Prof. Deepankar Choudhary, Prof. & HoD, Deptt. of Civil Engineering, IIT Bombay	Member
3	Prof. Ritu Tiwari, Prof. IIIT Pune Ambegaon (BK) Pune 411041	Member
4	Prof. Sanjeev Singh, Head, Deptt of Architecture SPA Neelbad Road, Bhauri, Bhopal- 462030	Member
5	Dr. Mukesh Nandanwar, Registrar (i/c) IIIT Pune Ambegaon (BK) Pune 411041	Secretary B&WC & Registrar (i/c)
6	Shri S.H. Dhunde, Advisor, IIIT Pune	Organizer
7	Shri Hitesh Kejriwal, S.E. CPWD Pune	Special Invitee
8	Shri Mayank Saxena EE PCD-1 CPWD Pune	Special Invitee
9	Shri Naresh Garg EE Electrical. CPWD Pune	Special Invitee

Shri Ajay Gadiya and Prof. K.K. Pathak could not attend the meeting due to their preoccupation and they were allowed leave of absence.

At the outset, Chairperson, B&WC of IIIT Pune extended hearty welcome to all the members and invitees. With the permission of the Chairperson, Advisor, IIIT Pune presented the agenda items sequentially in the meeting, which were individually deliberated and following resolutions were taken.

कार्यसूची का विवरण और भवन एवं निर्माण समिति का समाधान

DETAILS OF AGENDA ITEMS AND RESOLUTION OF THE B&WC

Item No.	Agenda item and Resolution
9.1.1	Confirmation of the Minutes of 8th meeting of B&WC:- Minutes of the 8th meeting of B&WC were circulated vide no.IIITP/Admn/ BoG/ 8thB&WC / Minutes/2023 Dated13th March2023 and was presented as Appendix-9.1.1 <u>Resolution:</u> The Minutes of the 8th meeting of the B&WC are confirmed.
9.1.2	Action Taken Report(ATR) on the decisions taken during 8th meeting of B&WC: ATR on the decisions taken during the 8th meeting of the B&WC comprises mainly of :- 1) Shifting of Academic building by 50.00 mtr. 2) Providing 23 mtr. Buffer zone along boundary as per MIDC rules and 3) Rear side of Boys Hostel No.2 lifted by one floor. Details were placed. It was informed to the members that the layout of Academic building was shifted by 50 mtr. and there was no extra cost involved because of shifting. The modified Master plan was displayed and changes were explained by the EE PCD-1 CPWD Pune. <u>Resolution:</u> The B&WC noted the Action Taken Report on the Minutes of 8th meeting.
9.1.3	Present Status of Construction of Permanent Campus(Phase-1): Present Status of Construction of permanent Campus (Phase I) :- 1) Physical=25% 2) Financial=13% Form 65 indicating deposits and expenditure, for the month of August 2023 as sent by the EE CPWD Pune was placed EE CPWD explained that the payment schedule is such that initially the agency is being paid lesser amount that is why there is difference in % Physical and Financial Progress. The members expressed that as compared to the time

	elapsed, the progress is very less. EE CPWD informed that they are approx..60 days behind time line and assured that this time lapse will be recovered and all works will be completed by June 2024. Further details through ppt were presented by the EE PCD-1 CPWD Pune during the meeting. <u>Resolution:</u> The B&WC noted the Present Status of Construction of Permanent Campus (Phase-1) and advised CPWD Engineers that they should ensure completion of all the works in scheduled time limit of June 2024.
9.2.1	Provision of HVAC work in Phase-1.: The issue was discussed in detail. It is expressed that if Central HVAC is installed then it will be very difficult to control mis-use of AC and it will results in increased power consumption. It was suggested by SE CPWD that as an alternative to Centralized HVAC plant, VRF system can be adopted. In this system the power consumption for AC can be better controlled and it will be less than normal Centralized HVAC plant. It was suggested by Institute representatives that keeping in view the atmospheric conditions at campus site (MIDC Talegaon Dabhade) Chakan Pune, we can manage by installing split AC machines of required capacity. It was also informed that as per agreement for Phase-1 works- Vol.-2 page no 637, clause 2.1(i) there is a provision of “Split AC of required capacity shall be provided wherever required as per the direction of Engineer-in-charge.” <u>Resolution:</u> Keeping in view the above discussions and atmospheric conditions at campus site, it is decided that a meeting be held in which Institute representatives, CPWD Engineers and Executing agency will discuss and decide the issue.
9.2.2	Change in Plinth areas of Phase-1 buildings: As per the statement submitted by EE, total plinth area as per NIT was 30917.30 Sq.m. which has increased to 32,668.41 Sq.m. As such there is an increase of plinth area by 1751.11Sq.m.which is 5.66%. EE CPWD informed that this increase in plinth area will result in increase in cost of work by approx. Rs.6.00Cr. In addition to this there will be increase in cost due to escalation clause. <u>Resolution:</u>

	The B&WC resolved that EE CPWD should submit detailed reasons for increase in plinth area. It is also resolved that efforts should be made to minimize the increase in plinth area over tender value. Institute to have a meeting with CPWD Pune in this regard.
9.3.1	Award of Third Party Quality Assurance (TPQA) work.: The work of TPQA services for Phase-1 works has been awarded to The College of Engineering Pune (COEP) Technological University vide Work Order no.4110 Dated 27.04.2023 and the work is in progress. <u>Resolution:</u> The B&WC noted the work order placed as Appendix-9.3.1.
9.3.2	Construction of Hostels on BOT basis under PPP Model.: It was informed to the members that a RFP placed as Appendix-9.3.2 has been floated for selection of Transaction Advisor from the list of empanelled Transaction Advisors made available by the Department of Expenditure Ministry of Finance Government of India. on 03.10.2023. The Director, IIIT Pune and Chairperson of B&WC of IIIT Pune explained the matter in detail why we have to resort to BOT system, from concept to approval, selection procedure for selection of Transaction Advisor, <u>Resolution:</u> The B&WC noted the matter.
9.3.3	Total land area to be spared: As detailed in the Appendix-9.3.3, on account of various provisions of MIDC, Gas Authority of India Ltd (GAIL), Public roads passing through allotted plot, PMRDA, Existing Z.P. School, Diversion of public roads, road for use of Villagers etc, a total of 3.611 Hectare of land cannot be used for construction of buildings or other assets. <u>Resolution:</u> The B&WC noted the matter.
9.4	Any other item with the permission of the Chairperson.

9.4.1	Design of Main Gate:- The EE PCD-1 CPWD Pune presented 2 options for Main Gate. The B&WC has seen both the options and decided to adopt option no.1.
9.4.2	Location of Main Sub-Station.:- The EE Electrical CPWD Pune asked committee to decide location of Main Substation. To this the B&WC referred Master plan of campus. The B&WC decided that the Main Sub-Station building be constructed at The location as already shown in the Master plan (near Girls Hostel).

The meeting concluded with thanks to the Chair. The Chairperson thanked all the participants for their active participation.