



भारतीय सूचना प्रौद्योगिकी संस्थान, पुणे

Indian Institute of Information Technology, Pune

(An Institute of National Importance by an Act of Parliament)

Survey No. 9/1/3, Ambegaon Budruk, Sinhagad Institute Road, Pune – 411041

Minutes of meeting of 10th meeting of B&WC of IIIT Pune

As notified vide email dated 08.11.2023, 10th meeting of B&WC of IIIT Pune was held on 10.11.2023. In this meeting Following were present: -

Sr. No.	Name	
1	Prof. O.G. Kakde	Chairperson
2	Prof. Deepankar Choudhary	Member
3	Shri Ajay Gadiya	Member
4	Prof. Ritu Tiwari	Member
5	Prof. K K Pathak	Member
6	Dr. Mukesh Nandanwar	Secretary B&WC& Registrar, IIIT Pune
7	Shri S.H.Dhunde	Advisor, IIIT Pune
8	Shri Hitesh Kejriwal SE CPWD Pune	Invitee
9	Shri Mayank Saxena EE CPWD Pune	Invitee
10	Shri Naresh Garg EE Ele. CPWD Pune.	Invitee

Dr. D.V. Jadhav and Prof. Sanjeev Singh could not attend the meeting due to their preoccupation and they were allowed leave of absence.

At the outset, Chairperson, B&WC of IIIT Pune extended hearty welcome to all the members and invitees. The Chairperson briefed the house regarding today's meeting. With the permission of the Chairperson, Advisor, IIIT Pune presented the agenda items sequentially in the meeting, which were individually deliberated and following resolutions were taken.

Note: For the follow up of the decisions, a meeting with CPWD Pune Engineers was held on 15.11.2023. The response from CPWD Engineers is also incorporated in the Minutes.

कमर्सासचू ी कम नववरण और भवन एवं ननर्माण सनर्नि कम सर्मधमन

DETAILS OF AGENDA ITEMS AND RESOLUTION OF THE B&WC

Item. No.	नववरण / Description
1	चरण-1 कमर्सासचू ी एचवीएसी कम प्रमवधमन / Provision of HVAC work in Phase-1 work:- This issue was discussed in detail. Mainly there are 2 types of alternatives for air conditioning of buildings. Chiller plant-based HVAC system and the other is VRF AC. EE Elet. CPWD Pune has prepared a comparative chart of VRF and Chilled water-based AC. This chart was examined by the committee members. Based on this chart and practical experiences of the members it was found that:- i) The Total Capital Cost of 400TR capacity VRF AC is Rs.3,47,00,000/- and that of Chilled water-based AC of the same capacity is Rs.6,13,60,000/- Thus it is seen that the Initial capital cost of Chilled water-based AC is more by Rs.2,66,60,000/- as compared to the VRF AC. ii) One of the main concerns expressed was availability of water. CPWD has not ensured availability of about 10,000/- LPD filtered water. In future if the chiller plant is stopped because of scarcity of water, it may become a big issue. Such problems will not arise in the case of VRF AC. iii) Chiller plant will need mineral free Approx. 10,000 LPD water. So a demineralization unit along with manpower for running and maintenance of the same will have to be established. This is not needed in case of VRF AC. iv) VRF Systems are much more flexible and efficient in providing precise control and comfort. v) In VRF type AC, Individual's specific temperature need can conveniently be managed, and this will result in saving of Electrical Energy consumption. vi) Discussion on this item was held in the 9th meeting of the B&WC vide item no.9.2.1.(Ref. MoM) in which SE CPWD advised that in VRF system the power consumption can be better controlled and it will be less than the normal centralized AC Plant. vii) The present work is awarded only for Low side HVAC vide item no. 7.14 of Part-D (Schedule of Quantity) In case there is delay in installation of

	Chiller plant, The Pipelines, AHU machines and other equipment may be damaged as it will be kept unused/idle for a long period. Apart from this there will be issue of expired Guarantee/Warranty period. EE Elet. CPWD Pune was asked to work out financial implications. The EE Ele. CPWD vide letter No:24(437)/ के लो नन नव/रोशम/2023/2066 dated 23.11.2023 has submitted the cost of VRF system (as per Plinth Area Rate-2023) as Rs.4,05,03,200/- The present contract has a provision of Low side HVAC chiller-based plant with a provision of Rs. 1,17,76,320/- (1,35,36,000 minus 13%). Thus, if the work is not executed as per present contract provision and if the work is to be executed as per VRF system, an additional fund of Rs. 2,87,26,880/- (4,05,03,200-1,17,76,320) will be required. EE Elet. Has further informed that the work of VRF will have to be carried out through separate tender if the existing Agency does not agree for working on PAR 2023 rates which will take extra time for this work. On 22.11.2023 Agency vide their email dated 22.11.2023 has offered a rate of Rs.90,000/- per HP whereas PAR 2023 rate is Rs.58,480/-. The SE CPWD Pune vide his email dated 01.12.2023 has confirmed that the work will be done through separate contractor after calling fresh bids. Resolution: The B&WC deliberated on the issue and recommends having VRF system of AC with sanction of additional fund of Rs. 2,87,26,880/-
2	चरण-1 की इमीरिं के न्लथ क्षेत्रों रें पररविन / Change in the plinth areas of Phase-1 buildings:- EEPCD-1 CPWD Pune presented details of building wise areas as per tender, as per actual, difference in area and approximate cost implication. From the statement it is seen that there is overall increase in plinth area by 1476.78 Sq.m. and increase in cost of work by Rs.4,78,55,099/- The reason for variation in plinth area as explained by EE PCD-1 CPWD Pune is:- - There was calculation error while calculating plinth area at the time of estimate and tender. - Some area increased for follow-up of Fire norms.

	The B&WC deliberates that the reasons stated above needs detailed justification. SE CPWD Pune assured that reasons will be shared soon. On 15.11.2023 SE CPWD Pune has submitted detailed reasons as below:- 1. The staircase width and layout were modified based on prevailing local body norms and this resulted in overall increase of the building length and thus increase in plinth area. 2. In conceptual drawings, columns were kept camouflaged with brick work. While preparing GFC drawings the column sizes increased little bit, and this caused increased in outer envelope of the building keeping the internal sizes of rooms same. This also resulted in minor increase of Plinth area. 3. The present calculation of Plinth area is based on actual dimensions constructed and following the contract provisions for plinth area calculations, whereas in concept drawings few areas like plumbing shafts etc not considered which are also required to be included. It is confirmed that by SE CPWD that the overall increase in plinth areas is well within 5% and its cost impact will be well within the sanctioned cost of the work. Resolution: The B&WC has deliberated on the issue and agrees for the reasons explained by SE CPWD Pune and recommends for approval of increased plinth area by 1476.78 Sq.m. and increase in cost of work by Rs.4,78,55,099/-
3	Any other item with permission of the Chair: Nil

The meeting concluded with thanks to the Chair. The Chairperson thanked all the participants for their active participation.